

國立成功大學附設醫院作業基金
固定資產建設改良擴充執行情形明細表

中華民國111年4月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
專案計畫		150,000,000			150,000,000	32,300,000	21,329,769	10,970,231	32,300,000	100.00	0	0.00	斗六分院： (1)舊職務宿舍屋 頂滲水改善工 程：原預計1/17 開工，2月可估 驗計價，惟備料 及工班問題，又 經歷農曆新年， 經協調延至2/10 開工，開工日起 140日曆天內完 工。預計4/30前 完成第1次估 驗，計價進度約 20%(797,768 元)。 (2)居室防火門69 萬元：規劃中。 預計6/20前完成 招標。	日後審慎評估預 計執行進度，以 利與實際進度配 合。
繼續計畫		150,000,000			150,000,000	32,300,000	21,329,769	10,970,231	32,300,000	100.00	0	0.00		
		150,000,000			150,000,000	32,300,000	21,329,769	10,970,231	32,300,000	100.00	0	0.00		
一般建築及設備計畫	30,076,016	802,938,000			833,014,016	65,211,000	61,018,978	3,896,046	64,915,024	99.55	-295,976	0.45		
一次性項目	30,076,016	802,938,000			833,014,016	65,211,000	61,018,978	3,896,046	64,915,024	99.55	-295,976	0.45		
房屋及建築	7,002,516	225,269,000			232,271,516	12,746,000	7,935,209	3,533,874	11,469,083	89.98	-1,276,917	10.02		
機械及設備	22,940,000	549,826,000			572,766,000	52,231,000	52,252,733	197,172	52,449,905	100.42	218,905	0.42		
交通及運輸設備		7,280,000			7,280,000		37,500		37,500		37,500		實際進度比預計 超前：小額零星 採購付款。	日後審慎評估預 計執行進度，以 利與實際進度配 合。
什項設備	133,500	20,563,000			20,696,500	234,000	793,536	165,000	958,536	409.63	724,536	309.63	實際進度比預計 超前：小額零星 採購付款。	日後審慎評估預 計執行進度，以 利與實際進度配 合。

國立成功大學附設醫院作業基金
固定資產建設改良擴充執行情形明細表

中華民國111年4月份

單位：新臺幣元

計畫名稱	本 年 度 可 用 預 算 數					累 計 預 算 分配數 (2)	執 行 情 形						差異 或 落後 原因	改進 措施
	以前年度 保留數	本年度 法 定 預算數	本年度 奉准先行 辦理數	調整數	合計 (1)		累計執行數				比較增減			
							實支數	應 付 未付數	合計 (3)	% (3)/(2)	金額 (4)=(3)-(2)	% (4)/(2)		
總計	30,076,016	952,938,000			983,014,016	97,511,000	82,348,747	14,866,277	97,215,024	99.70	-295,976	0.30		
房屋及建築	7,002,516	375,269,000			382,271,516	45,046,000	29,264,978	14,504,105	43,769,083	97.17	-1,276,917	2.83		
機械及設備	22,940,000	549,826,000			572,766,000	52,231,000	52,252,733	197,172	52,449,905	100.42	218,905	0.42		
交通及運輸設備		7,280,000			7,280,000		37,500		37,500		37,500			
什項設備	133,500	20,563,000			20,696,500	234,000	793,536	165,000	958,536	409.63	724,536	309.63		
總計	30,076,016	952,938,000			983,014,016	97,511,000	82,348,747	14,866,277	97,215,024	99.70	-295,976	0.30		